

Subject: Submission of Pre-Final Billing Annexure for Approval – P.O. No. 4800009414 | Compass Chennai | Electrical & Fire

From: Riya Enterprises <facilities@riyaenterprises.in> on Fri, 17 Jul 2026 20:13:31
To: "Sambaraju Reddy " <sambaraju.reddy@compass-group.co.in>
Cc: <Rahul.Kushwaha@compass-group.co.in>, <Sundar.Deepika@cushwake.com>, "sarim khan " <sarim.khan@riyaenterprises.in>, "Shanu Khan " <shanu@riyaenterprises.in>, "Nadeemumar " <nadeem.umar@compass-group.co.in>, <Yuvaraj.A@cushwake.com>

1 attachment(s) - CPU_Chennai-Electrical_MB_Finle_12-07-2026.xlsx (443.74KB)

Dear Sir,

We have enclosed the pre-final bill, in which we have claimed 80% of the actual executed amount. From this claimed amount, the cumulative certified amount released through the previous RA bills has been deducted.

Consolidated Summary					
Part	Description	Total Amount in INR	Actual Total Amount in INR	Cumulative Certified RA Amount	80% of Actual Executed Amount
1	Electrical Package	12,630,374.00	11,381,385.33	6,465,401.10	9,105,108.27
2	Fire	3,459,862.00	3,241,647.00	2,303,998.80	2,593,317.60
	Grand Total (Excluding taxes)	16,090,236.00	14,623,032.33	8,769,399.90	11,698,425.87
	18% GST	2,896,242.48	2,632,145.82	1,578,491.98	2,105,716.66
	Grand Total (Including taxes)	18,986,478.48	17,255,178.15	10,347,891.88	13,804,142.52

Kindly review the attached bill and approve the same so that we can proceed with raising the Tax Invoice. the remaining 20% amount will be claimed and finalized based on the final measurements and reconciliation.

We request you to kindly provide your approval at the earliest.

Please find the attachment.
Thanks & Regards
Rahul | Billing Engineer
Mob: +91 95605 64352 / +91 98217 71422

Riya Enterprises
Email: facilities@riyaenterprises.in
Add: C-19 Second Floor, above the SBI bank, Dilshad Colony, New Delhi- 110095