
Subject: Compass CPU Chennai -Riya Pending deliverables-reg

From: Yuvaraj A/IND <Yuvaraj.A@cushwake.com> on Mon, 16 Feb 2026 18:12:21

To: "sarim.khan@riyaenterprises.in " <sarim.khan@riyaenterprises.in>, "facilities@riyaenterprises.in " <facilities@riyaenterprises.in>, "Operations_head@focusoninterior.in " <operations_head@focusoninterior.in>, "shanu@riyaenterprises.in" <shanu@riyaenterprises.in>

Cc: Sambaraju Reddy <sambaraju.reddy@compass-group.co.in>, Sundar Deepika/IND <Sundar.Deepika@cushwake.com>, Haroon Rasheeth/IND <Haroon.Rasheeth@cushwake.com>

 **1 attachment(s)** - RIYA -schedule_Chennai_revised dates.xlsx (14.40KB)

Reminder!

Dear Sarim / Prakshal,

Despite repeated follow-ups, the confirmed dates (highlighted in red) for the deliverables below are still pending as per the agreed schedule.

Immediate confirmation with firm dates is required to mitigate further impact.

Please treat this as urgent.

Critical priority delivery:

Precast tank shop drawing submission with delivery schedule.

MS sections for the internal area.

Fire doors shop drawings

Sr.	WORK DETAILS	START DATE	COMPLETION DATE
1	Kick-Off Meeting/Pooja	08-01-2026	08-01-2026
2	Excalation matrix	15-01-2026	15-01-2026
	C & I work		
1	Marking of Boundary walls/blocks Both floors	08-01-2026	20-01-2026
2	Approval from architect on line marking	20-01-2026	21-01-2026
3	Block work	18-01-2026	10-02-2026
4	Chasing works in wall	25-01-2026	02-03-2026
5	Plaster work	30-01-2026	25-02-2026
6	Kota stone delivery	10-02-2026	12-02-2026
7	Kota laying	15-02-2026	05-03-2026
8	Granite Delivery	25-02-2026	26-02-2026
9	Granite jamb	27-02-2026	06-03-2026
10	Tiles delivery	05-02-2026	07-02-2026
11	Washroom floor laying	06-02-2026	12-02-2026
12	Washroom wall laying	13-02-2026	20-02-2026
13	Kitchen wall	25-02-2026	10-03-2026
14	Gypsum Ceiling material delivery	06-02-2026	07-02-2026
15	Grid material delivery	22-02-2026	25-02-2026
16	Fire door delivery	05-03-2026	06-03-2026
17	Insatllation of the same	07-03-2026	13-03-2026
18	Upvc door and window delivery	02-03-2026	03-03-2026
19	Insatllation of the same	04-03-2026	10-03-2026
20	SS railing Supply & Insatllation	10-03-2026	11-03-2026
21	Precast ETP tank delivery	10-03-2026	11-03-2026
22	Installation of the same	12-03-2026	15-03-2026
23	Putty works& paint base works for walls	10-02-2026	02-03-2026
24	Foam blocks delivery	25-02-2026	26-02-2026
25	Foam block laying	28-02-2026	10-03-2026
	MS work		
1	Material delivery	06-02-2026	12-02-2026
2	installation of the same	10-02-2026	10-03-2026
	Plumbing Work		
1	Washroom fixture delivery	10-02-2026	15-02-2026
2	Waterproofing	05-02-2026	20-02-2026
3	Drain pipe supply	01-02-2026	05-02-2026
4	Cpvc pipe supply	02-02-2026	03-02-2026
5	Drain pipe laying & installation	05-02-2026	22-02-2026
6	Domestic line installation	10-02-2026	28-02-2026
7	Fixture installation	08-03-2026	12-03-2026
8	Pump delivery	01-02-2026	05-02-2026
9	Installation of the same	01-02-2026	05-02-2026
	Miscellaneous work		
1	Furnitures & Chair	05-03-2026	12-03-2026
2	Final deep cleaning works	13-03-2026	15-03-2026

Thanks & Regards,

Yuvaraj. A

Project & Development Services,

Mobile:+91 9444408122

Yuvaraj.A@cushwake.com



From: Yuvaraj A/IND

Sent: 12 February 2026 16:38

To: 'sarim.khan@riyaenterprises.in' <sarim.khan@riyaenterprises.in>; 'facilities@riyaenterprises.in' <facilities@riyaenterprises.in>; 'prakshaljain862@gmail.com' <prakshaljain862@gmail.com>; 'Operations_head@focusoninterior.in' <Operations_head@focusoninterior.in>

Cc: 'sambaraju.reddy@compass-group.co.in' <sambaraju.reddy@compass-group.co.in>; Sundar Deepika/IND <Sundar.Deepika@cushwake.com>; Haroon Rasheeth/IND <Haroon.Rasheeth@cushwake.com>

Subject: Compass CPU Chennai -Riya Pending deliverables-reg

Importance: High

Dear Sarim,

This is to inform you that we have still not received the confirmed dates (highlighted in red) for the following deliverables as per the committed schedule.

The continued delay is directly affecting the overall project schedule. Immediate confirmation is required to prevent further impact.

We expect your response with firm dates at the earliest.

Critical priority delivery:

Precast tank shop drawing submission with delivery schedule

MS sections for the internal area.

Sr.	WORK DETAILS	START DATE	COMPLETION DATE
1	Kick-Off Meeting/Pooja	08-01-2026	08-01-2026
2	Excalation matrix	15-01-2026	15-01-2026
	C & I work		
1	Marking of Boundary walls/blocks Both floors	08-01-2026	20-01-2026
2	Approval from architect on line marking	20-01-2026	21-01-2026
3	Block work	18-01-2026	10-02-2026
4	Chasing works in wall	25-01-2026	02-03-2026
5	Plaster work	30-01-2026	25-02-2026
6	Kota stone delivery	10-02-2026	12-02-2026
7	Kota laying	15-02-2026	05-03-2026
8	Granite Delivery	25-02-2026	26-02-2026
9	Granite jamb	27-02-2026	06-03-2026
10	Tiles delivery	05-02-2026	07-02-2026
11	Washroom floor laying	06-02-2026	12-02-2026
12	Washroom wall laying	13-02-2026	20-02-2026
13	Kitchen wall	25-02-2026	10-03-2026
14	Gypsum Ceiling material delivery	06-02-2026	07-02-2026
15	Grid material delivery	22-02-2026	25-02-2026
16	Fire door delivery	05-03-2026	06-03-2026
17	Insatllation of the same	07-03-2026	13-03-2026
18	Upvc door and window delivery	02-03-2026	03-03-2026
19	Insatllation of the same	04-03-2026	10-03-2026
20	SS railing Supply & Insatllation	10-03-2026	11-03-2026
21	Precast ETP tank delivery	10-03-2026	11-03-2026
22	Installation of the same	12-03-2026	15-03-2026
23	Putty works& paint base works for walls	10-02-2026	02-03-2026
24	Foam blocks delivery	25-02-2026	26-02-2026
25	Foam block laying	28-02-2026	10-03-2026
	MS work		
1	Material delivery	06-02-2026	12-02-2026
2	installation of the same	10-02-2026	10-03-2026
	Plumbing Work		
1	Washroom fixture delivery	10-02-2026	15-02-2026
2	Waterproofing	05-02-2026	20-02-2026
3	Drain pipe supply	01-02-2026	05-02-2026
4	Cpvc pipe supply	02-02-2026	03-02-2026
5	Drain pipe laying & installation	05-02-2026	22-02-2026
6	Domestic line installation	10-02-2026	28-02-2026
7	Fixture installation	08-03-2026	12-03-2026
8	Pump delivery	01-02-2026	05-02-2026
9	Installation of the same	01-02-2026	05-02-2026
	Miscellaneous work		
1	Furnitures & Chair	05-03-2026	12-03-2026
2	Final deep cleaning works	13-03-2026	15-03-2026

Thanks & Regards,

Yuvaraj. A

Project & Development Services,

Mobile:+91 9444408122

Yuvaraj.A@cushwake.com**From:** Yuvaraj A/IND**Sent:** 09 February 2026 11:25

To: sarim.khan@riyaenterprises.in; facilities@riyaenterprises.in <facilities@riyaenterprises.in>; prakshaljain862@gmail.com <prakshaljain862@gmail.com>; Operations_head@focusoninterior.in <Operations_head@focusoninterior.in>

Cc: sambaraju.reddy@compass-group.co.in; Sundar Deepika/IND <Sundar.Deepika@cushwake.com>; Haroon Rasheeth/IND <Haroon.Rasheeth@cushwake.com>

Subject: Compass CPU Chennai -Riya Pending deliverables-reg

Dear Sarim,

According to our earlier discussions, awaiting the revised schedule as highlighted in the attached sheet.

In addition, please update on the following status, which are still pending from your end.

1. **MS Support works** – As per your trail mail commitments, the mock-up work was scheduled to start on 7th February; however, not yet started. – **Pending.**
2. **Submission of MIR Copies** – Block work Delivered qty as per site / Plumbing materials / MS materials / Bison board with GI Channels – **Pending**
3. **Weekly Progress report (WPR)** -Revised as per the required details – **Pending.**
4. **UG / Sewage precast tank delivery timelines** – **Pending.**

Thanks & Regards,

Yuvaraj. A

Project & Development Services,

Mobile:+91 9444408122

Yuvaraj.A@cushwake.com



From: sarim.khan@riyaenterprises.in <sarim.khan@riyaenterprises.in>

Sent: 06 February 2026 18:17

To: Yuvaraj A/IND <Yuvaraj.A@cushwake.com>

Cc: sambaraju.reddy@compass-group.co.in; Sundar Deepika/IND <Sundar.Deepika@cushwake.com>; Haroon Rasheeth/IND <Haroon.Rasheeth@cushwake.com>; facilities@riyaenterprises.in

<facilities@riyaenterprises.in>; prakshaljain862@gmail.com <prakshaljain862@gmail.com>;

Operations_head@focusoninterior.in <Operations_head@focusoninterior.in>

Subject: Re: Compass CPU Chennai - C&W HSSE Requirements

External Mail

Dear sir,

Please find the update on below items:-

- * Block work completion date - **10/feb (kitchen area, boiler area) Rest not clear**
- * Cladding stone/tile delivery dates – **22/feb**
- * Commencement of other packages – Structural works – **Sample start from tomorrow completed by monday**
- * Submission of material samples for flooring/ceiling works. - **Delivered At site**
- * DPR / mandatory daily reports – **Submit in daily basis report**
- * Submission of MIR Copies along with supporting documents – **Partially submitted – Blocks / Jointing Mortar MIR - Submitted**
- * Weekly Progress Report (WPR) – **Attached**
- * UG /Sewage precast tank delivery timeline – **Under discussion**

Regards

Sarim Khan| Project Director

Mob:+91 9005564240

Email: sarim.khan@riyaenterprises.in, facilities@riyaenterprises.in

Add: C-19 Second Floor, above the SBI bank, Dilshad Colony, New Delhi- 110095

From: Yuvaraj.A@cushwake.com

Sent: Thu, 05 Feb 2026 20:19:31

To: "sarim.khan@riyaenterprises.in" <sarim.khan@riyaenterprises.in>, "facilities@riyaenterprises.in" <facilities@riyaenterprises.in>, "prakshaljain862@gmail.com" <prakshaljain862@gmail.com>, "Operations_head@focusoninterior.in" <Operations_head@focusoninterior.in>

Cc: Sambaraju Reddy <sambaraju.reddy@compass-group.co.in>, Sundar Deepika/IND <Sundar.Deepika@cushwake.com>, Haroon Rasheeth/IND <Haroon.Rasheeth@cushwake.com>

Subject: Compass CPU Chennai - C&W HSSE Requirements

Reminder 1!

Dear Sarim,

Despite several discussions, please find the status as of date & awaiting the update on the following activities immediately.

- * Block work completion date - **Pending**
- * Cladding stone/tile delivery dates – **Pending**
- * Commencement of other packages – Structural works – **Pending**
- * Submission of material samples for flooring/ceiling works. - **Pending**
- * DPR / mandatory daily reports – **Pending**
- * Submission of MIR Copies along with supporting documents – **Partially submitted – Blocks / Jointing Mortar MIR pending**
- * Weekly Progress Report (WPR) – **Pending**

* UG /Sewage precast tank delivery timeline – Pending

Thanks & Regards,

Yuvaraj. A

Project & Development Services,

Mobile:+91 9444408122

Yuvaraj.A@cushwake.com



From: Yuvaraj A/IND

Sent: 03 February 2026 18:24

To: 'sarim.khan@riyaenterprises.in' <sarim.khan@riyaenterprises.in>; 'facilities@riyaenterprises.in' <facilities@riyaenterprises.in>; 'prakshaljain862@gmail.com' <prakshaljain862@gmail.com>; 'Operations_head@focusoninterior.in' <Operations_head@focusoninterior.in>

Cc: 'Sambaraju Reddy' <sambaraju.reddy@compass-group.co.in>; Sundar Deepika/IND <Sundar.Deepika@cushwake.com>; Haroon Rasheeth/IND <Haroon.Rasheeth@cushwake.com>

Subject: Compass CPU Chennai - C&W HSSE Requirements

REMINDER!

Dear Sarim,

Despite several discussions - Awaiting the update on the following activities,
There is no proper response from your site team for the highlighted items.

- * Block work completion date
- * Cladding stone/tile delivery dates
- * Commencement of other packages – Structural works
- * Submission of material samples for flooring / ceiling works.
- * **DLR / DPR / mandatory daily reports**
- * **Submission of MIR Copies along with supporting documents**
- * **Weekly Progress Report (WPR)**

Thanks & Regards,

Yuvaraj. A

Project & Development Services,

Mobile:+91 9444408122

Yuvaraj.A@cushwake.com



From: Yuvaraj A/IND

Sent: 02 February 2026 15:47

To: sarim.khan@riyaenterprises.in; facilities@riyaenterprises.in; prakshaljain862@gmail.com

Cc: Sambaraju Reddy <sambaraju.reddy@compass-group.co.in>; Operations_head@focusoninterior.in;

Sundar Deepika/IND <Sundar.Deepika@cushwake.com>; Haroon Rasheeth/IND

<Haroon.Rasheeth@cushwake.com>

Subject: Compass CPU Chennai - C&W HSSE Requirements

Dear Sarim,

Awaiting the update on the following activities, still pending from your end.

- * Block work completion date
- * Cladding stone/tile delivery dates
- * Commencement of other packages – Structural works
- * Submission of material samples for flooring / ceiling works.
- * DLR / DPR / mandatory daily reports
- * Submission of MIR Copies
- * Weekly Progress Report (WPR)

Thanks & Regards,

Yuvaraj. A

Project & Development Services,

Mobile:+91 9444408122

Yuvaraj.A@cushwake.com



From: Yuvaraj A/IND

Sent: 28 January 2026 14:36

To: 'sarim.khan@riyaenterprises.in' <sarim.khan@riyaenterprises.in>; 'facilities@riyaenterprises.in' <facilities@riyaenterprises.in>

Cc: 'Sambaraju Reddy' <sambaraju.reddy@compass-group.co.in>; 'Operations_head@focusoninterior.in' <Operations_head@focusoninterior.in>; Sundar Deepika/IND <Sundar.Deepika@cushwake.com>; Haroon

Rasheeth/IND <Haroon.Rasheeth@cushwake.com>

Subject: Compass CPU Chennai - C&W HSSE Requirements

Reminder!

Dear Sarim,
Awaiting the update on the following activities, which are still pending,

Dear Sarim,
Awaiting the update on the following activities, which are still pending,

- * Block work completion date
- * Cladding stone/tile delivery dates
- * Commencement of other packages – Plumbing and Structural works
- * Submission of material samples for flooring / ceiling works.
- * Safety Engineer deployment
- * Security guards' deployment
- * Workers' accommodation status
- * Submission of HSSE Documents
- * DLR / DPR / mandatory daily reports
- * Submission of MIR Copies
- * Weekly Progress Report (WPR)

Thanks & Regards,

Yuvaraj. A

Project & Development Services,

Mobile:+91 9444408122

Yuvaraj.A@cushwake.com



From: Yuvaraj A/IND

Sent: 27 January 2026 12:10

To: sarim.khan@riyaenterprises.in; 'facilities@riyaenterprises.in' <facilities@riyaenterprises.in>

Cc: Sambaraju Reddy <sambaraju.reddy@compass-group.co.in>; Operations_head@focusoninterior.in;

Sundar Deepika/IND <Sundar.Deepika@cushwake.com>; Haroon Rasheeth/IND

<Haroon.Rasheeth@cushwake.com>

Subject: Compass CPU Chennai - C&W HSSE Requirements

Dear Sarim,

As discussed today, please find the attached schedule for your reference. The highlighted dates are critical in line with our project timelines.

Kindly review and share the updated schedule at the earliest.

Additionally, please update and expedite the following activities:

- * Block work completion date
- * Cladding stone / tile delivery dates
- * Commencement of other packages – Plumbing and Structural works
- * Safety Engineer deployment
- * Security guards deployment
- * Workers' accommodation status
- * DLR / DPR / mandatory daily reports
- * Weekly Progress Report (WPR)

Thanks & Regards,

Yuvaraj. A

Project & Development Services,

Mobile:+91 9444408122

Yuvaraj.A@cushwake.com



From: facilities@riyaenterprises.in <facilities@riyaenterprises.in>

Sent: 21 January 2026 17:17

To: Haroon Rasheeth/IND <Haroon.Rasheeth@cushwake.com>

Cc: sarim.khan@riyaenterprises.in; Sarim.Khan@riyaenterprises.in; Operations_head@focusoninterior.in;

Yuvaraj A/IND <Yuvaraj.A@cushwake.com>; Sundar Deepika/IND <Sundar.Deepika@cushwake.com>

Subject: Re: Fw: Compass CPU Chennai - C&W HSSE Requirements

External Mail

Dear Sir

We have enclosed the details, Please check & do the needful.

SL NO	Description	Responsibility	Target Date	Remarks
1	Dedicated HSSE personal deployment.	M/s All Vendors		Yes , Mr. Adul Rehman

2	Site-specific PSP – project safety plan	M/s All Vendors		Enclosed
3	HSSE policy	M/s All Vendors		Enclosed
4	Project Risk Assessment (HIRA) - Site Specific (COVID-19 Precautions need to be incorporated)	M/s All Vendors		Enclosed
5	SWMS - For All Works In activity Wise (COVID 19 Precautions need to be incorporated)	M/s All Vendors		Enclosed
6	Logistic plan – site-specific	M/s All Vendors		Work schedule attached
7	PPE Matrix	M/s All Vendors		Enclosed
8	EVAC Insinuation plan (Floor) and ERP plan	M/s All Vendors		Enclosed
9	HSSE training matrix – Including Third-party training	M/s All Vendors		Training will be provided by RIYA ENETRPRISES after completion of project
10	Waste Management Plan	M/s All Vendors		Enclosed

Rajeev Kumar | Compliance Specialist

Mob:+91 9910795608

Add: C-19 Second Floor, above the SBI bank, Dilshad Colony, New Delhi- 110095

From: sarim.khan@riyaenterprises.in

Sent: Thu, 08 Jan 2026 15:34:28

To: "Riya Enterprises " <facilities@riyaenterprises.in>

Subject: Fw: Compass CPU Chennai - C&W HSSE Requirements

Dear Rajeev,

Kindly fulfill the requirement on priority.

Regards

Sarim Khan| Project Director

Mob:+91 9005564240

Email: sarim.khan@riyaenterprises.in, facilities@riyaenterprises.in

Add: C-19 Second Floor, above the SBI bank, Dilshad Colony, New Delhi- 110095

From: Haroon.Rasheeth@cushwake.com

Sent: Thu, 08 Jan 2026 13:21:30

To: "Sarim.Khan@riyaenterprises.in" <Sarim.Khan@riyaenterprises.in>, "facilities@riyaenterprises.in" <facilities@riyaenterprises.in>, "Operations_head@focusoninterior.in" <Operations_head@focusoninterior.in>

Cc: Yuvaraj A/IND <Yuvaraj.A@cushwake.com>, Sundar Deepika/IND <Sundar.Deepika@cushwake.com>

Subject: Compass CPU Chennai - C&W HSSE Requirements

Hi Team ,

As Discussed, these are the CW HSSE Requirements and Documentations . Kindly Share Documents along with Target Dates for the further Action.

SL NO	Description	Responsibility	Target Date
1	Dedicated HSSE personal deployment.	M/s All Vendors	
2	Site-specific PSP – project safety plan	M/s All Vendors	
3	HSSE policy	M/s All Vendors	
4	Project Risk Assessment (HIRA) - Site Specific (COVID-19 Precautions need to be incorporated)	M/s All Vendors	

5	SWMS - For All Works In activity Wise (COVID 19 Precautions need to be incorporated)	M/s All Vendors	
6	Logistic plan – site-specific	M/s All Vendors	
7	PPE Matrix	M/s All Vendors	
8	EVAC Insinuation plan (Floor) and ERP plan	M/s All Vendors	
9	HSSE training matrix – Including Third-party training	M/s All Vendors	
10	Waste Management Plan	M/s All Vendors	

Site Setup

SL NO	Description	Responsibility	Target date
1	HSSE Checklist needs to be filled	M/s All Vendors	
2	Nearest Hospital tie-up letter 24X7	M/s All Vendors	
3	Emergency contact numbers are displayed with the designation.	M/s All Vendors	
4	HSSE Notice Board and Safety Park	M/s All Vendors	
5	HSSE Statistics Board	M/s All Vendors	
6	ID card for workers	M/s All Vendors	
7	Visitor induction card and visitor entry register	M/s All Vendors	
8	First Aid Box & First Aid Qualified members deployment	M/s All Vendors	
9	HSSE-specific posters (3/2 Standard Size – CW & Client LOGO SHOULD BE INCLUDED	M/s All Vendors	
11	Fire extinguisher Min 05 points and 05 fire stands with Buckets (DCP & CO2)	M/s All Vendors	
13	Double-insulated armoured cables only used for power-tapping	M/s All Vendors	
14	Aluminium Mobile scaffold only allowed inside the premises & Daily Inspection and record maintenance	M/s All Vendors	
15	“A” Type ladders are not at all allowed from the initial stage of the project works.	M/s All Vendors	
16	Segregation of wastages	M/s All Vendors	
17	Implementation of work permits	M/s All Vendors	
18	MSDS display at the site	M/s All Vendors	
19	Medical certificates for workers and staff	M/s All Vendors	
20	Designated area for Lunch for workers	M/s All Vendors	
21	Statutory Documents updates	M/s All Vendors	
	WCP		
	CAR		
	LABOUR LICENSE		
	ISMW		
	ESI & PF – Registration Copy		
	ESI & PF – Challan Copy		
22	Deployment of B certificate electrician at site	M/s All Vendors	
23	Drinking water facility at floor level	M/s All Vendors	
24	Worker's toilets need to be identified, and deployment of Dedicated cleaning team should be ensured at site.	M/s All Vendors	
25	Exhaust or industrial fan for air ventilation	M/s All Vendors	
26	Temp Debris yard identification and barricade the area	M/s All Vendors	
27	Close all Equipment rooms and toilets to avoid misuse	M/s All Vendors	

Checklist and Permit frequency :

SL NO	Description	Frequency	Remarks
1	Accident Incident Report Format	As and when required	
2	HSSE Statics Weekly & Monthly	Once a month 1st to 2nd & Every Friday	
3	A Type ladder – Checklist	Once in a week	
4	Checklist for ELCB	Once in a month	
5	Fire extinguisher checklist	Once in a Week	
6	Full body harness checklist	Once in a Week	
7	Gas cutting set checklist	Once in a week	

8	Height work Checklist	Daily	Before the commencement o work
9	Mobile scaffold Checklist & Tagging	Once in a week	
10	Power tool Checklist & Tagging	Once in a week	
11	PPE Checklist	Once in a week	
12	Welding Machine Checklist & Tagging	Once in a week	
13	Confined Space Entry Permit	As and when required	
14	General Work Permit	Daily	Before the commencement o work
15	Height Work Permit	Daily	Before the commencement o work
16	Hot Work Permit	Daily	Before the commencement o work
17	Night Work Permit	Daily	Before the commencement o work
18	Medical Fitness form	All new workers and staff	
19	Safety Induction Record Format	All new workers & staff	
20	JST - Attendance Sheet	Once in a week	When conducting job safety training for workers associated with tt project
21	TBT	Daily	Before the commencement o work


Best Regards,
Haroon Rasheeth
 Project And Development Services – Chennai, India

Mobile: +91 8344952861 



Cushman & Wakefield India Pvt. Ltd.
 Prestige Polygon, No. 471, 6th Floor, Anna Salai,
 Teynampet, Chennai – 600 018
 Tamil Nadu, India
www.cushmanwakefield.co.in
[Twitter](#) | [Facebook](#) | [LinkedIn](#) | [YouTube](#) | [Google+](#) | [Instagram](#)

BE WHAT'S NEXT



Please don't print this e-mail unless you really need to. Save Trees..Let the world breath.

The information contained in this email (including any attachments) is confidential, may be subject to legal or other professional privilege and contain copyright material, and is intended for use by the named recipient(s) only.

Access to or use of this email or its attachments by anyone else is strictly prohibited and may be unlawful. If you are not the intended recipient(s), you may not use, disclose, copy or distribute this email or its attachments (or any part thereof), nor take or omit to take any action in reliance on it. If you have received this email in error, please notify the sender immediately by telephone or email and delete it, and all copies thereof, including all attachments, from your system. Any confidentiality or privilege is not waived or lost because this email has been sent to you by mistake.

Although we have taken reasonable precautions to reduce the risk of transmitting software viruses, we accept no liability for any loss or damage caused by this email or its attachments due to viruses, interference, interception, corruption or unapproved access.

For information on how your personal information is processed, including information on how to exercise state or country specific Privacy Rights please view our privacy notice here:
<https://www.cushmanwakefield.com/en/privacy-and-cookies>
