

Subject: Re: Riya Enterprises Proposed RA 01 | Compass CPU Chennai

From: Riya Enterprises <facilities@riyaenterprises.in> on Sat, 14 Mar 2026 19:16:56
To: "Yuvaraj A/IND " <Yuvaraj.A@cushwake.com>
Cc: "sarim.khan@riyaenterprises.in " <sarim.khan@riyaenterprises.in>, <Sundar.Deepika@cushwake.com>, <sambaraju.reddy@compass-group.co.in>

4 attachment(s) - image001.png (5.71KB) , image004.jpg (6.27KB) , Update_MIR_sheet_merged_compressed.pdf (11.82MB) , RIYA_RAB-01_C_W_Certifications_-12032026.xlsx (1.71MB)

Dear Sir,

We have attached the revised RA-01 percentage-wise bill for your reference. Please check and approve, so we can raise the tax invoice.

CIVIL & INTERIORS SUMMARY					
S.no	Code	Description	Amount	RA 01 Amount	Cumulative Amount
A	405936	SITC- Civil and Int, Structure and PHP work	15,651,780	1,127,133	1,127,133
B	405936	SITC- Structure work	7,732,263	2,514,154	2,514,154
C	405936	SITC- PHE work	5,115,957	414,792	414,792
Sub-Total(Basic			28,500,000	4,056,078	4,056,078
IGST:Integrated GST			5,130,000	730,094	730,094
Sub-Total(Tax)			33,630,000	4,786,172	4,786,172

Please find the attachment.

Thanks & Regards

Rahul | Billing Engineer
Mob: +91 95605 64352 +91 98217 71422

Riya Enterprises
Email: facilities@riyaenterprises.in
Add: C-19 Second Floor, above the SBI bank,

Dilshad Colony, New Delhi- 110095

From: facilities@riyaenterprises.in
Sent: Sat, 14 Mar 2026 19:08:15
To: "Yuvaraj A/IND " <Yuvaraj.A@cushwake.com>
Cc: "sarim.khan@riyaenterprises.in " <sarim.khan@riyaenterprises.in>, <Sundar.Deepika@cushwake.com>, <sambaraju.reddy@compass-group.co.in>
Subject: Re: Riya Enterprises Proposed RA 01 | Compass CPU Chennai

Dear Sir,

We have attached the revised RA-01 percentage-wise bill for your reference. Please check and approve, so we can raise the tax invoice.

CIVIL & INTERIORS SUMMARY					
S.no	Code	Description	Amount	RA 01 Amount	Cumulative Amount
A	405936	SITC- Civil and Int, Structure and PHP work	15,651,780	1,127,133	1,127,133
B	405936	SITC- Structure work	7,732,263	2,514,154	2,514,154
C	405936	SITC- PHE work	5,115,957	414,792	414,792

		Sub-Total(Basic	28,500,000	4,056,078	4,056,078
		IGST: Integrated GST	5,130,000	730,094	730,094
		Sub-Total(Tax)	33,630,000	4,786,172	4,786,172

Please find the attachment.

Thanks & Regards

Rahul | Billing Engineer

Mob: +91 95605 64352 +91 98217 71422

Riya Enterprises

Email: facilities@riyaenterprises.in

Add: C-19 Second Floor, above the SBI bank,

Dilshad Colony, New Delhi- 110095

From: facilities@riyaenterprises.in
Sent: Wed, 11 Mar 2026 16:17:30
To: "Yuvaraj A/IND " <Yuvaraj.A@cushwake.com>
Cc: "sarim.khan@riyaenterprises.in " <sarim.khan@riyaenterprises.in>, <Sundar.Deepika@cushwake.com>,
<sambaraju.reddy@compass-group.co.in>
Subject: Re: Riya Enterprises Proposed RA 01 | Compass CPU Chennai

Dear Sir,

We have attached the revised RA-01 percentage-wise bill for your reference. Please check and approve, so we can raise the tax invoice.

CIVIL & INTERIORS SUMMARY					
S.no	Code	Description	Amount	RA 01 Amount	Cumulative Amount
A	405936	SITC- Civil and Int, Structure and PHP work	1,56,51,780	11,27,133	11,27,133
B	405936	SITC- Structure work	77,32,263	16,98,924	16,98,924
C	405936	SITC- PHE work	51,15,957	4,14,792	4,14,792
		Sub-Total(Basic	2,85,00,000	32,40,849	32,40,849
		IGST: Integrated GST	51,30,000	5,83,353	5,83,353
		Sub-Total(Tax)	3,36,30,000	38,24,201	38,24,201

Please find the attachment.

Thanks & Regards

Rahul | Billing Engineer

Mob: +91 95605 64352 +91 98217 71422

Riya Enterprises

Email: facilities@riyaenterprises.in

Add: C-19 Second Floor, above the SBI bank,

Dilshad Colony, New Delhi- 110095

From: facilities@riyaenterprises.in
Sent: Tue, 10 Mar 2026 20:02:15
To: "Yuvaraj A/IND " <Yuvaraj.A@cushwake.com>
Cc: "sarim.khan@riyaenterprises.in " <sarim.khan@riyaenterprises.in>, <Sundar.Deepika@cushwake.com>,
<sambaraju.reddy@compass-group.co.in>
Subject: Re: Riya Enterprises Proposed RA 01 | Compass CPU Chennai

Dear Sir,

CIVIL & INTERIORS SUMMARY					
S.no	Code	Description	Amount	RA 01 Amount	Cumulative Amount
A	405936	SITC- Civil and Int, Structure and PHP work	1,56,51,780	30,59,505	30,59,505
B	405936	SITC- Structure work	77,32,263	17,87,092	17,87,092
C	405936	SITC- PHE work	51,15,957	2,91,976	2,91,976

		Sub-Total(Basic	2,85,00,000	51,38,573	51,38,573
		IGST: Integrated GST	51,30,000	9,24,943	9,24,943
		Sub-Total(Tax)	3,36,30,000	60,63,516	60,63,516

We have enclosed the RA-01 %age wise bill. Kindly check and approve the same so that we can raise the tax invoice.

Note: We have claimed 40% against Kota stone and tiles. The material has already been ordered and is expected to be dispatched within the next 2–3 days. Therefore, we request you to kindly consider these items in the RA invoice.

Please find the attachment.

Thanks & Regards

Rahul | Billing Engineer
Mob: +91 95605 64352 +91 98217 71422

Riya Enterprises
Email: facilities@riyaenterprises.in
Add: C-19 Second Floor, above the SBI bank,

Dilshad Colony, New Delhi- 110095

From: Yuvaraj.A@cushwake.com
 Sent: Tue, 10 Feb 2026 23:10:20
 To: Sambaraju Reddy <sambaraju.reddy@compass-group.co.in>
 Cc: "sarim.khan@riyaenterprises.in " <sarim.khan@riyaenterprises.in>, "facilities@riyaenterprises.in " <facilities@riyaenterprises.in>, Sundar Deepika/IND <Sundar.Deepika@cushwake.com>
 Subject: Riya Enterprises Purposed RA 01 | Compass CPU Chennai

Dear Sir,


Please find the attached C&W Validations for the Civil & Interiors RAB-01 submitted by Riya Enterprises.

Please review the same & provide your approvals to raise the tax invoice.

FINAL SUMMARY - RIYA CLAIM				C&W VALIDATIONS - 10-02-2026	
S.no	Package	Description	RA 01 Amount	RA 01 Amount	Remarks
1	Civil & Interiors	Demolition Works	66,733	66,732.80	
		Masonry Works	7,97,355	7,97,355.00	40% for the material supply / 50% of the installation
		Plastering	94,526	94,526.40	
		Sub total (A)	9,58,614.20	9,58,614.20	
2	Structural Works	Front Storage area	1,78,137	9,997.14	
		Dispatch Bay	9,997	28,717.86	
		HVAC Support -Internal	38,572	62,145.60	40% for the material supply
		Subtotal (B)	2,26,705.83	1,00,860.61	
3	Plumbing Works	Soil waste & Vent System	1,44,588.00	1,44,588.00	40% for the material supply / Installation
			1,44,588	1,44,588.00	
Grand total A+B+C (Excluding taxes)			13,29,908.03	12,04,062.81	

Thanks & Regards,
Yuvaraj. A
 Project & Development Services,
 Mobile:+91 9444408122
Yuvaraj.A@cushwake.com

From: facilities@riyaenterprises.in <facilities@riyaenterprises.in>
Sent: 10 February 2026 13:09
To: Yuvaraj A/IND <Yuvaraj.A@cushwake.com>
Cc: sambaraju.reddy@compass-group.co.in; Sundar Deepika/IND <Sundar.Deepika@cushwake.com>; sarim.khan@riyaenterprises.in <sarim.khan@riyaenterprises.in>
Subject: Re: Riya Enterprises Purposed RA 01 | Compass CPU Chennai



Dear Yuvaraj Sir,

As discussed, please find attached the revised RA 01 claiming 40% advance against material dispatched to site. Please review and approve, so we can raise the RA 01 Tax Invoice for the GRN amount. If you need any clarification or documents, let us know.

S.no	Code	Description	Amount	RA 01 Amount	RA 01 GRN Amount	Cumulative
A	405936	SITC- Civil and Int, Structure and PHP work	1,56,51,780	9,58,614	9,54,759	9,54,759
B	405936	SITC- Structure work	77,32,263	2,26,706	2,24,236	2,24,236
C	405936	SITC- PHE work	51,15,957	1,24,024	1,22,783	2,24,236
Sub-Total(Basic			2,85,00,000	13,09,344	13,01,777	12,01,777
IGST: Integrated GST			51,30,000	2,35,682	2,34,320	2,34,320
Sub-Total(Tax)			3,36,30,000	15,45,026	15,36,097	14,36,097


Please find the attachment.

Thank you for your support.
Thanks & Regards
Rahul | Billing Engineer
Mob: +91 98217 71422 +91 95605 64352
Riya Enterprises
Email: facilities@riyaenterprises.in
Add: C-19 Second Floor, above the SBI bank,
 Dilshad Colony, New Delhi- 110095

From: Yuvaraj.A@cushwake.com
 Sent: Mon, 09 Feb 2026 21:35:11
 To: "sarim.khan@riyaenterprises.in " <sarim.khan@riyaenterprises.in>, facilities <facilities@riyaenterprises.in>
 Cc: Sambaraju Reddy <sambaraju.reddy@compass-group.co.in>, Sundar Deepika/IND <Sundar.Deepika@cushwake.com>
 Subject: Riya Enterprises Purposed RA 01 | Compass CPU Chennai

Dear Sarim / Rahul,
 As discussed, find the attachment regarding the submitted RA-01 bill, validations against actual material supply & block work executions.
 Please include the other supplied materials, like plumbing materials & share the revised bill at the earliest.

FINAL SUMMARY - RIYA CLAIM				C&W VALIDATIONS	
S.no	Package	Description	RA 01 Amount	RA 01 Amount	Remarks
1	Civil & Interiors	Demolition Works	66,733	66,732.80	
		Masonry Works	6,37,884	7,97,355.00	40% for the material supply / 50% of the executed value
		Plastering	94,526	94,526.40	
		Sub total (A)	7,99,143.20	9,58,614.20	
2	Structural Works	Front Storage area	9,997	9,997.14	
		Dispatch Bay	25,993	25,992.57	
		HVAC Support -Internal	4,05,604	44,512.00	40% for the material supply
		Subtotal (B)	4,41,593.89	80,501.72	
Grand total A+B (Excluding taxes)			12,40,737.09	10,39,115.92	

Thanks & Regards,
Yuvaraj. A
 Project & Development Services,
 Mobile:+91 9444408122
Yuvaraj.A@cushwake.com


From: facilities@riyaenterprises.in <facilities@riyaenterprises.in>
 Sent: 07 February 2026 15:13
 To: Yuvaraj A/IND <Yuvaraj.A@cushwake.com>
 Cc: sarim.khan@riyaenterprises.in <sarim.khan@riyaenterprises.in>; prakshaljain862@gmail.com <prakshaljain862@gmail.com>; Operations_head@focusoninterior.in <operations_head@focusoninterior.in>
 Subject: Re: Riya Enterprises Purposed RA 01 | Compass CPU Chennai



Dear Yuvaraj Sir,
 As discussed, please find attached the revised RA 01 claiming 40% advance against material dispatched to

site. Please review and approve, so we can raise the RA 01 Tax Invoice for the GRN amount. If you need any clarification or documents, let us know.

CIVIL & INTERIORS SUMMARY					
S.no	Code	Description	Amount	RA 01 Amount	RA 01 GRN Amou
A	405936	SITC- Civil and Int, Structure and PHP work	15,651,780	799,143	798,241
B	405936	SITC- Structure work	7,732,263	441,594	440,739
C	405936	SITC- PHE work	5,115,957	0	0
Sub-Total(Basic			28,500,000	1,240,737	1,238,980
IGST:Integrated GST			5,130,000	223,333	223,016
Sub-Total(Tax)			33,630,000	1,464,070	1,461,996

Thank you for your support.
Thanks & Regards
Rahul | Billing Engineer
Mob: +91 98217 71422 +91 95605 64352
Riya Enterprises
Email: facilities@riyaenterprises.in
Add: C-19 Second Floor, above the SBI bank,
Dilshad Colony, New Delhi- 110095

From: Yuvaraj.A@cushwake.com
Sent: Fri, 06 Feb 2026 19:46:15
To: facilities <facilities@riyaenterprises.in>
Cc: "sarim.khan@riyaenterprises.in " <sarim.khan@riyaenterprises.in>, "prakshaljain862@gmail.com " <prakshaljain862@gmail.com>, "Operations_head@focusoninterior.in " <operations_head@focusoninterior.in>
Subject: Riya Enterprises Purposed RA 01 | Compass CPU Chennai

Hi Rahul,
According to your RAB-01 Submissions, please find the attachment with our validations.

Please note that some of the claimed line items, the materials, are not supplied at the site.
Also, for the supplied materials, proper supporting documents (MIR) are to be submitted for further certifications.
Please review the same & share the revised bill at the earliest for further process.

Thanks & Regards,
Yuvaraj. A
Project & Development Services,
Mobile:+91 9444408122
Yuvaraj.A@cushwake.com



From: facilities@riyaenterprises.in <facilities@riyaenterprises.in>
Sent: 06 February 2026 16:15
To: Yuvaraj A/IND <Yuvaraj.A@cushwake.com>
Cc: sarim.khan@riyaenterprises.in <sarim.khan@riyaenterprises.in>; prakshaljain862@gmail.com <prakshaljain862@gmail.com>; Operations_head@focusoninterior.in <Operations_head@focusoninterior.in>
Subject: Riya Enterprises Purposed RA 01 | Compass CPU Chennai



Dear Yuvaraj Sir,
As discussed, we have attached RA 01, claiming 40% advance against the material dispatched to the site.
Kindly review and approve the same so that we may raise the RA 01 Tax Invoice for the GRN amount.
Please let us know if you require any clarification or additional documents.
Note: MS material is also scheduled to be dispatched today between 5:00 PM and 6:00 PM.

Thanks & Regards
Rahul | Billing Engineer
Mob: +91 98217 71422 +91 95605 64352
Riya Enterprises
Email: facilities@riyaenterprises.in

Add: C-19 Second Floor, above the SBI bank,
Dilshad Colony, New Delhi- 110095

The information contained in this email (including any attachments) is confidential, may be subject to legal or other professional privilege and contain copyright material, and is intended for use by the named recipient(s) only.

Access to or use of this email or its attachments by anyone else is strictly prohibited and may be unlawful. If you are not the intended recipient(s), you may not use, disclose, copy or distribute this email or its attachments (or any part thereof), nor take or omit to take any action in reliance on it. If you have received this email in error, please notify the sender immediately by telephone or email and delete it, and all copies thereof, including all attachments, from your system. Any confidentiality or privilege is not waived or lost because this email has been sent to you by mistake.

Although we have taken reasonable precautions to reduce the risk of transmitting software viruses, we accept no liability for any loss or damage caused by this email or its attachments due to viruses, interference, interception, corruption or unapproved access.

For information on how your personal information is processed, including information on how to exercise state or country specific Privacy Rights please view our privacy notice here:
<https://www.cushmanwakefield.com/en/privacy-and-cookies>
